COMPLETION REPORT

1	Name of the Work	Construction and Improvements of Culverts in Ramesh road pipeline in Mallasandra in ward No.13.
2	Sanctioned Estimate No. and date	BBMP/EE/DD/TS/601/18-19 Dated: 28.02.2017
3	Head of Account which is chargeable	013-18-000108
4	Instrument Order No. and date	EE/DD/WO/ 338 /18-19 dated: 21.02.2019
5	Name of Contractor	M/s MKR Enterprises
6 a	Time Stipulated for Completion of Work	90 days
b	Delay in Execution of Work	10 days delay due to Site problem
7	Measurement recorded in	MB No. 633/17-18 Page No. 63292 - 63297
8	Check Measurement of the Asst	10/4/19 & 30/5/19 by AEE.
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/Junior Engineer	V.R. Krishnappa, AE
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 10.00 Lakhs	Rs. 8,84,379.90 881010 = ∞	-	118990 = ∞

Certified that the above has been completed within the stipulated time noted in the
Certified that the contractor has delayed and completed the work for which necessary fine recovered
Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner